SECRETARY'S RECORD, PUBLIC SERVICE COMMISSION

BEFORE THE NEBRASKA PUBLIC SERVICE COMMISSION

)	Application No. NUSF-99.17
)	
)	
)	REIMBURSEMENT ORDER
)	
)	
)	Entered: May 10, 2022
)))

BY THE COMMISSION:

By Application filed October 4, 2018, Windstream Nebraska Inc., ("Windstream") sought high-cost support from the Nebraska Universal Service Fund ("NUSF"). Notice of the application appeared in The Daily Record, Omaha, Nebraska, on October 10, 2018. No protests or interventions were filed; therefore, the Commission processed this application pursuant to its Rule of Modified Procedure.

On December 18, 2018, the Commission granted the application, awarding Windstream support in the amount of \$117,734.00 for the construction of facilities in the northwest area of the Ashland, Nebraska ILEC exchange ("Ashland NW project").

On June 8, 2021, Windstream notified the Commission that it seeks additional support for this project in the amount of \$37,060.07. Windstream states that this additional support is necessary due to unanticipated construction costs, including an additional 8,100 feet of boring due to a sand pit that was engineered for plowing, and a missed pipeline crossing. Windstream seeks to reallocate the funding previously allocated to other NUSF-99 projects that were under budget to fund the remainder of the Ashland NW project.

Windstream seeks to reallocate funding previously allocated to other NUSF-99 projects that were under budget to fund the remainder of the Ashland NW project. Windstream has notified the Commission that several of its NUSF-99 projects were completed under budget, primarily due to less boring being required and less buried fiber required to complete the projects than expected. Additionally, Windstream identified one project that used aerial fiber rather than buried fiber, one project in which there was a change in equipment design, as well as some projects that came in under budget. Windstream stated that no changes in service resulted due to the projects coming in under budget. Windstream requests that the Commission reallocate the funding previously allocated

Application No. NUSF-99.17

Page 2

but not used for these NUSF-99 projects that were under budget to other NUSF-99 projects that were over budget, including the above-captioned application.

Upon consideration of Windstream's request for additional support, we find it to be reasonable. Accordingly, it shall be approved. The Commission authorizes the additional reimbursement amount of \$37,060.07 for Windstream as requested. The Commission's December 18, 2018 Order shall be modified so that the total of reimbursement for this application shall be \$154,794.07.

ORDER

IT IS THEREFORE ORDERED by the Nebraska Public Service Commission that Windstream's request for reimbursement shall be, and is hereby granted.

ENTERED AND MADE EFFECTIVE at Lincoln, Nebraska, this 10th day of May, 2022.

NEBRASKA PUBLIC SERVICE COMMISSION

COMMISSIONERS CONCURRING:

Chair

Commence of the commence of th